

DOWNTOWN IMPROVEMENT PROJECT – PHASE II
BID NO. 16-01
Pre-Bid Meeting Notes

1. Clarified that the surveying to be based on drawings. Electronic files are property of Crawford. If use of electronic files is wanted, Contractor to make independent arrangements with Crawford.
2. Public Works will clean up disposal site prior to project.
3. Disposal of ACP pipe or any asbestos related materials is Contractor's responsibility and shall not be placed in stockpile.
4. Sewer lines and laterals not in conflict with the new facilities may be abandoned in place by filling with slurry and afterward capping the ends.
5. The pre-bid meeting notes and presentations shall be included in the first Addendum.
6. Include videotaping all water mains, sewer mains, storm drains and sewer laterals as part of the testing for each utility. Include in unit costs.
7. PG&E coordination is up to contractor including vaults, boxes etc. This also includes street light power north of 3rd Street.